

<b>Builder</b>	<b>TILING CHECKLIST</b>	<b>YES</b>
<b>Site Address</b>	Roof fixed in accordance with works order	<input type="checkbox"/>
	Roof swept/gutters cleaned	<input type="checkbox"/>
<b>Fixing date</b>	No chipped or broken tiles on roof	<input type="checkbox"/>
<b>Job No</b>	Gutters not damaged/scratched	<input type="checkbox"/>
<b>Tile Profile</b>	Barge board cleaned of mortar	<input type="checkbox"/>
<b>Tile Colour</b>	Site left clean/house interior clean	<input type="checkbox"/>
<b>Roof Sarked</b> <input type="checkbox"/> YES <input type="checkbox"/> NO	No mortar stains on building (eg sills)	<input type="checkbox"/>
	Ridge capping straight & weep holed	<input type="checkbox"/>
<b>Other Trades Completed</b>	Gables & gable flashing straight	<input type="checkbox"/>
Flashing installed Y / N Whirlybird/s Y / N	Valley cut straight & secured with clips	<input type="checkbox"/>
Gutters installed Y / N Painter Y / N	Tile lines have straight diagonal alignment	<input type="checkbox"/>
Electrician Y / N Solar HWS Y / N	Pointing finish & colour to standard	<input type="checkbox"/>
TV Antennae Y / N Insulation Y / N	Barge tiles screw fixed	<input type="checkbox"/>
Phone Installation Y / N Skylights/vents Y / N	No holes in sarking foil	<input type="checkbox"/>
<b>Issues for Builder to rectify</b>	Spare tiles in garage	<input type="checkbox"/>
	All flashings to be dressed where applicable	<input type="checkbox"/>
<b>Roof water tight</b> <input type="checkbox"/> if not, why	Site Risk Assessment Completed	<input type="checkbox"/>
	Pallet/s accessible, not in driveway - collection	<input type="checkbox"/>

Declaration: I declare that this roof has been fixed in accordance with CSR Roofing Induction & Safety Guide and complies with AS2050

Signed by: MARK WALLCE

Date fixing completed \_\_\_\_\_

Roof Tiling Contractor (PLEASE PRINT): FIVE STAR QUALITY ROOFING PTY LTD

<b>PRODUCT QUALITY SURVEY</b>	<b>YES</b>	<b>NO</b>	Were all materials on site for tiler to carry out work <input type="checkbox"/> YES <input type="checkbox"/> NO
Dags in Watercourse	<input type="checkbox"/>	<input type="checkbox"/>	What materials were short _____
Nail Holes (satisfactory)	<input type="checkbox"/>	<input type="checkbox"/>	Tiles transported to site left in best position <input type="checkbox"/> YES <input type="checkbox"/> NO
Soft Tiles	<input type="checkbox"/>	<input type="checkbox"/>	
Flaring	<input type="checkbox"/>	<input type="checkbox"/>	<b>SAFETY</b>
Tile Colour (Patchy)	<input type="checkbox"/>	<input type="checkbox"/>	Was there a safety issue on site <input type="checkbox"/> YES <input type="checkbox"/> NO
Stillages to collect/neatly stacked	<input type="checkbox"/>	<input type="checkbox"/>	Comments: _____
How many tiles over on completion	<input type="text"/>		_____
Was job ready	<input type="checkbox"/>	<input type="checkbox"/>	_____
If not (comments)	_____		_____